



City of Hollywood, Florida

Hollywood Police Department

November 20, 2018

NEWS FLASH

FOR IMMEDIATE RELEASE

On behalf of the City Manager, the following is an update regarding the A1A construction project as of November 19, 2018.

Phase II is underway. Traffic will have been shifted east along A1A from Hollywood Boulevard to Sheridan Street. No work will be scheduled or performed during Thanksgiving weekend from Thursday November 22 through Sunday November 25.

The anticipated end date of Phase II is March 2019. Additionally, all work effecting the bridges were carried out in Phase I and no additional impacts to traffic over the bridges is anticipated. Work on Phase II is also planned to begin on the south and north ends of A1A simultaneously. This will be done in an effort to minimize the length of time required to complete the project. A priority will be given to the southern stretch from Hollywood Blvd to Johnson Street, where the majority of the local businesses are located. This business area is expected to be completed thru November.

Phase III will be work on the medians along A1A. This Phase is anticipated to last a month. (March 2019 to April 2019) In the area of the median work, traffic will be reduced to one NB and one SB lane. Traffic will be returned to two lanes north and south after the squeeze through the construction zone.

Phase IV will be a final "friction course". This is a final top coat of asphalt along the whole course of A1A and projected to take three weeks to a month.

While the final end date for the project is anticipated to be the spring of 2019, all dates are tentative and subject to change due to weather or unforeseen project demands.

Chris O'Brien
Chief of Police

