

**DEPARTMENT OF DESIGN & CONSTRUCTION MANAGEMENT  
GENERAL OBLIGATION BOND (G.O.B.) PROJECT LIST**

PROJECT NAME	PROJECT NUMBER	PROJECT MANAGER	DISTRICT	FUNDING SOURCE	TOTAL PROJECT COST	PROJECT DESCRIPTION	PROJECT STATUS
Hollywood Police Department Headquarters- 3250 Hollywood Boulevard	DCM-19-001190	Heather Guenot	3	G.O.B.	\$72,551,950	New headquarters estimated at 100,000SF including a 350 to 400 space parking garage.	The design team, led by O'Donnell, Dannwolf and Partners, is in the Schematic Design Phase. Several presentations on the project have been made to the Community, the GOB Advisory Committee and the City Commission; the next public meeting will be held in the second quarter of 2022, during the Schematic Design phase. The Construction Manager at Risk, Moss and Associates, is under a preconstruction services contract and is working with the Design Team on many aspects of the project including schedule and construction budget. Over the last several weeks, the design team has met with Police Department staff to gain consensus on key design features, completed required environmental testing on the driving range site, and is finalizing the Site Assessment Report as required by the City's Environmental Assessment and Remediation License for the project.
Fire Department Equipment Acquisition	DCM-19-001191	Chief Poli	Citywide	G.O.B.	\$5,103,937	Replacement of 4 ALS Rescue Units, 2 Engines, 1 Hazmat Truck, 1 Battalion Command Vehicle, Aerial Platform Vehicle.	<p>1) Two (2) Fire Engines: Project Completed</p> <p>2) Four (4) Rescue Units: Two (2) units have been put "In Service". Two (2) additional Rescue units have been ordered and should be delivered in FY22.</p> <p>3) Aerial Platform Vehicle: The aerial platform has been delivered and is in service.</p> <p>4) Battalion Chief Vehicle: Project Completed.</p> <p>5) Hazardous Materials Units: The hazardous materials unit should be delivered in FY22.</p>
Hollywood Beach Golf Course Clubhouse/Community Center and Perimeter Park - 1600-1650 Johnson St	DCM-19-001194	Alex Iglesias	1	G.O.B.	\$12,798,726	New Clubhouse/Community Center on SW corner to include pro shop, dining area, meeting space, cart barn, staging area, signage and parking. Renovate 18 holes with re-alignment for relocated clubhouse. New irrigation, cart paths, landscaping and course restrooms. New curbing and fencing along 17th Ave.	On December 16 <sup>th</sup> , the City of Hollywood Department of Design and Construction Management (DCM), along with Bermello Ajamil & Partners, Inc and Richard Mandell Golf Architecture held a virtual public meeting to discuss the proposed conceptual design for the golf course and clubhouse/community center, as well as for the project team to get public input to incorporate in the design. Soil borings and Percolation test have recently been in progress on site. The golf course architect continues to work with the civil engineering team on the grading plans for the entire course redesign. The design team is also currently working to include a Schematic Design Narrative, in addition to schematic design drawings for landscaping and civil. The team will be working on this over the next two weeks. The drawings will include all final refinements to the new parking lot, new clubhouse, new cart barn, renovated and redesigned golf course, existing clubhouse to be repurposed to the new maintenance facility and (east side) restroom building.

## Department of Design & Construction Management

February 28th, 2022

Former Sunset Golf Course Park Conversion	DCM-19-001193	Zindy Agredo	3	G.O.B.	\$12,000,000	Purchase of the privately owned approx. 45 acre former Sunset Golf Course site for nature preserve and new passive public park space to include nature trails, landscaping, and fencing. (Additional grant funding may be needed for park construction based on final).	Project completed.
Orangebrook Golf & Country Club Revitalization (400 Entrada Drive)	DCM-19-001195	Zindy Agredo	6	G.O.B.	\$24,789,613	New 15,000 sq. ft. multi-use clubhouse, ADA accessible nature preserve path within course designed with wildlife habitat/biodiversity for walking, jogging, biking, improved course drainage and water retention capacity, renovate 36 holes of golf to include an 18 hole championship course and an 18 hole Par 3 course, enhance putting/chipping area and driving range, new 10,000 sq. ft. cart barn, new 12,000 sq. ft. maintenance building, course restrooms and starter shack, new cart paths, illuminate 9 holes for evening play, parking lot and entryway signage.	P-3
Dowdy Sports Field 2161 Johnson Street	DCM-19-001197	David Vazquez	2	G.O.B.	\$2,500,254	Replace artificial turf field 130 x 100 yds., install new artificial turf field and drainage 130 x 60 yds., re-lamp with LED sports lighting, remove baseball netting, poles, dugout, resurface parking.	Removed existing pole mounted light fixtures with new LED fixtures that are operational. New lighting controls are pending installation. Field Turf received purchase order for artificial fields project. Artificial field layouts being finalized. Artificial turf permit is in progress.
Former Armory at Dowdy Sports Field - 2161 Johnson Street	DCM-19-001196	Karyn Sashi	2	G.O.B.	\$2,411,274	Renovate building to create an indoor sports facility including basketball/batting cages/soccer goals. ADA compliant restrooms, office space, meeting room, storage area. Exterior landscaping and connect building to Dowdy field.	The architect, Synalovski Romanik Saye, LLC, is working on the design of the renovation. The City, Architect, and CMAR are working together to get the best product while staying within budget.
Art & Culture Center Multidisciplinary Arts Education Center	DCM-19-001214	Alex Iglesias	1	G.O.B.	\$2,500,000	City contribution to construction of multi-disciplinary arts-education spaces and expansion/renovation of visual arts galleries. Multipurpose dance/drama room, visual arts and music classrooms, distance learning broadcast studio, mixed-use studio theater, interactive contemporary gallery and meeting/reception room.	Brooks + Scarpa Architects issued the Permit Set to the Building Department on November 17, 2021 for review and approval. All comments were received and the design team completed the revision for resubmittal to the Building Department. DCM plans to resubmit for review in March 2022. The Construction Manager at Risk, Lego Construction Inc. was terminated for convenience at the January 19, 2022 Commission Meeting. The Certificate of Appropriateness was approved on the March 2 <sup>nd</sup> Commission Meeting.
Hollywood West Sports Park - 6770 Garfield St	DCM-19-001211	David Vazquez	5	G.O.B.	1,111,320	Replace artificial turf; replace floratam with Bermuda, main field fencing, new bleachers and ancillary park equipment.	Field Turf completed artificial turf renovation on December 23 <sup>rd</sup> , 2021. PCRA requested estimates to convert baseball field turf from Floratam to Bermuda.
Holland Park/Sailors Point Improvements- 801 Johnson St	DCM-19-001213	Karyn Sashi	1	G.O.B.	\$697,619	Refurbish pavilions and restrooms, resurface parking lot, replace floating docks, install shade system, refurbish observation tower. Improve walk ways and sea wall cap.	The cleaning and painting of the pavilions has been completed. The pavilions can now be differentiated as the green or blue pavilions. The parking lots and pathways have been milled, resurfaced, and striped. The restrooms design drawings have been completed. DCM is in the process of pricing the project for construction.
Rotary Park Sport Fields- 3150 Taft St	DCM-19-001198	Rudy Damas	3	G.O.B.	\$910,972	Add sports field underdrain to Pell, Whitlock, Rotary 1 and Shull fields to improve drainage to reduce field downtime. Address run-off from plaza and drainage in alleyway.	The Design Consultant, Craven Thompson & Associates, will review the previous permit documents and revise the permit documents to align with the allocated GOB budget for the project.
ArtsPark Improvements - 1 Young Circle	DCM-19-001199	Alex Iglesias	1	G.O.B.	\$496,019	Install artistic fence to secure Amphitheatre area during ticketed events. Replace playground pieces and safety surface.	A virtual public meeting to discuss proposed improvements to the ArtsPark at Young Circle in downtown Hollywood was held on November 15, 2021. The discussion points included were: <ul style="list-style-type: none"> <li>Fence panel design</li> </ul>

## Department of Design & Construction Management

February 28th, 2022

							<ul style="list-style-type: none"> <li>Proposed fencing configuration for ticketed events</li> <li>Capital Improvement playground renovations</li> </ul> <p>The Construction Manager at Risk, D Stephenson was Terminated for Convenience at the January 19, 2022 Commission Meeting; an RFP will be issued instead. Renderings and an animation of the proposed artistic fence was completed and will be presented at the next public meeting.</p>
Bicentennial Park - 7300 Farragut St	DCM-19-001200	David Vazquez	5	G.O.B.	\$294,118	Replace playground equipment, safety surfacing, shade system, replace entry gate, replace exercise equipment, resurface walking path and replace ancillary park equipment. This park is located at 7300 Farragut St, northeast of Sheridan and NW 74th.	Project completed.
Joe DiMaggio Park - 1001 Three Island Blvd	DCM-19-001204	David Vazquez	1	G.O.B.	\$318,199	Replace playground equipment, safety surfacing, shade system, exercise pieces and replace ancillary park equipment. This park is located on the Southeast corner of Washington St and Three Islands Blvd.	Project completed.
Montella Park - 1231 N 69th Way	DCM-19-001203	David Vazquez	5	G.O.B.	\$324,019	Replace playground equipment, safety surfacing, shade cover and ancillary park equipment. This park is located on the South east corner of Arthur St and N 69th Way.	Project completed.
Washington Park - 5199 Pembroke Rd	DCM-19-001202	David Vazquez	6	G.O.B.	\$286,927	Upgrade fields to Bermuda grass, replace field fencing, remodel press box, resurface basketball court, remove baseball field and fence and replace ancillary park equipment. This park is located on the Northeast corner of Pembroke Rd and S52nd Ave.	PRCA is currently receiving quotes for court resurfacing work.
Cathy & Bob Anderson Park - 5800 Thomas St	DCM-19-001201	David Vazquez	4	G.O.B.	\$255,897	Replace playground equipment, safety surface, shade system; resurface sport court, walkway and parking lot; and replace ancillary park equipment. This well used neighborhood facility is located at 5800 Thomas St just east of US 441.	Installation of new playground, safety surfacing, and shade system have been completed. Resurfacing basketball court, walkways, and parking are pending purchase order approval. Resurfacing should begin in February 2022.
Jefferson Park - 1501 Jefferson St	DCM-19-001207	David Vazquez	1	G.O.B.	\$225,966	Replace playground equipment, safety surfacing, shade cover and upgrade basketball posts and goals. This park is located North of Jefferson St between S 16th Ave and S 15th Ave.	The permit has been submitted and is pending approval. Equipment delivery timeframe being finalized and Project scheduled to begin in Spring 2022.
John B. Kooser Park - 1401 Polk Street	DCM-19-001209	David Vazquez	1	G.O.B.	\$79,841	Replace playground equipment, safety surfacing and ancillary park equipment. This park is located on the Northwest corner of Polk St ant N 14th Ave.	Project pending due to Hollywood Beach Golf Course renovation.
John Williams Park - 6101 Sheridan Street	DCM-19-001212	David Vazquez	5	G.O.B.	\$360,868	Replace playground equipment, safety surfacing, resurface walking path and ancillary park equipment. This park is on Sheridan between US 441 and the Florida Turnpike.	Playground replacement began on January 5 <sup>th</sup> , 2022. Project completion scheduled for end of February 2022.
Poinciana Park - 1301 S 21st Ave	DCM-19-001205	David Vazquez	2	G.O.B.	\$261,793	Replace playground equipment, safety surfacing, shade cover, resurface basketball court, replace ancillary park equipment and upgrade dog park. This park is located South of Plunkett St between S 21st Ave and S 20th Ct.	The permit has been or will be submitted by end of January 2022. Engineered stamp drawing should be completed by the end of January 2022. Basketball court resurfacing began January 18 <sup>th</sup> , 2022.

## Department of Design & Construction Management

February 28th, 2022

Veterans/Sal Oliveri Park - 4701 Tyler St	DCM-19-001210	David Vazquez	3	G.O.B.	\$149,948	Replace playground equipment, replace safety surfacing, shade cover, and ancillary park equipment. This park is located on Tyler St between N 48th Ave and N 46th Ave.	Playground replacement began on January 18 <sup>th</sup> , 2022. Project completion scheduled for end of February 2022.
Zinkil Park - 5451 Washington St	DCM-19-001206	David Vazquez	6	G.O.B.	\$604,688	Replace playground equipment safety surfacing, shade covers, swing set/turf and replace ancillary park equipment. This park is located North of Washington St between S 56th Ave and S 54th Ave.	The permit has been or will be submitted by end of January 2022. Equipment Delivery expected by mid-March. Project scheduled to begin in April 2022.
FEC Corridor Safety and Landscaping Enhancements	DCM-19-001184	Rudy Damas	2	G.O.B.	\$1,859,660	Provide fencing and landscaping along the FEC corridor to enhance safety and appearance. This project is being coordinated with Broward Metropolitan Planning Organization (MPO) Complete Streets Masterplan.	Project Design completion on hold. City Staff will meet with the FEC staff to discuss project scope and limits for project direction.
Gateway and Neighborhood Monument Signs	DCM-19-001186	Karyn Sashi	Citywide	G.O.B.	\$897,450	Improvements to 64 gateway and neighborhood monument signs throughout the City.	Kimley Horn is in the process of examining 87 existing neighborhood, monument, and gateway sign throughout the City in order to determine the scope of work and options for the signs, such as total replacement or retrofitting replacement with new signs, without the need to replace the structure. Once the report is complete, the City will be able to evaluate the best course of action moving forward to get the best product at the best cost. DCM and the CRA are working together to ensure that the signs throughout the City maintain a uniform appearance, regardless of signage being within the CRA district or dispersed throughout the City.
Neighborhood Sound Walls	DCM-19-001183	Rudy Damas	4 & 5	G.O.B.	\$1,011,448	Reconstructing deteriorated neighborhood sound walls along Hollywood Boulevard and North 46th Avenue.	The Design Consultant, Craven Thompson & Associates CTA, is addressing comments received from the Building Department. The City anticipated the project to bid before the end of quarter one.
Traffic Calming & Control - Various locations	DCM-19-001185	Rudy Damas	Citywide	G.O.B.	\$2,189,118	Traffic Improvements including pedestrian safety, signage & swale enhancements.	Phase I study completed. The next step is to perform additional analysis to determine what locations require improvement.
Tidal Flooding Mitigation and Sea Walls	DCM-19-001187	Juan Figueroa	1	G.O.B.	\$14,091,065	Phase I of Tidal Flooding mitigation where no current shoreline protection exists, Phase II of Tidal Flooding Mitigation with improvements of existing shoreline protection. (Additional funding to cover complete project costs to be sought from the 1% local option surtax).	Concept plans are complete for all 22 areas of the project. A public outreach meeting was held on October 21, 2021, to present them. The project book, including the concept plans, will be routed for review and approval by the internal stakeholders. The City of Hollywood was selected to receive a grant for \$13,908,935.00 from the Department of Environmental Protection's Office of Resilience and Coastal Protection Resilient Florida Program.
Undergrounding of Utilities North Beach	DCM-19-001188	Juan Figueroa	1	G.O.B.	\$2,711,229	Hardening of utilities for barrier island north beach area outside of the CRA to include residential streets east of A1A to the ocean. Includes pavement restoration, road resurfacing and replacement of street lights.	Plans are approximately 90% complete. City Commission approved the recommended Construction Manager at Risk firm recommended by City staff.